BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

PRE-MEASUREMENT

Name of work: Filling of Pot Holes at Doddabommasandra area in Ward No. 10 (Doddabommasandra).

Estimated Cost : Rs. 10.00 Lakhs

Head of Account : P-1771 POW Works

Job Code: 010-20-000086

Name of Agency: Sri A. Balaji, Kusukunte, Channanakunte (Post), Sira (Taluk), Tumakur Dist - 572137.

Work order No: BBMP/EE/BTP/WO/77/2020-21 D: 14-08-2020.

	Measurements Recorded on :	17/05/2022					
Sl No.	Description	No.	L	B	D	Qty	Rate
1	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.						Cum
	Chamundreshwari Layout 2nd Main Road	1	1.50	1.00	0.15	0.23	
		1	1.70	2.80	0.15	0.71	
		1	1.00	3.70	0.15	0.56	
		1	2.10	1.40	0.15	0.44	
		1	1.30	5.00	0.15	0.98	
		1	1.60	1.00	0.15	0.24	
		1	0.90	5.00	0.15	0.68	
		1	1.20	1.20	0.15	0.22	
		1	1.30	1.70	0.15	0.33	
		1	0.60	0.80	0.15	0.07	
		1	1.00	1.90	0.15	0.29	
		1	1.20	3.30	0.15	0.59	
		1	1.00	1.00	0.15	0.15	
		1	0.60	1.00	0.15	0.09	
		1	1.30	2.60	0.15	0.51	
		1	2.00	1.00	0.15	0.30	
		1	1.00	1.50	0.15	0.23	
		1	1.70	1.00	0.15	0.26	
		1	2.60	1.50	0.15	0.59	
		1	1.00	1.00	0.15	0.15	
		1	0.90	5.00	0.15	0.68	
		1	0.90	0.90	0.15	0.12	
		1	5.50	2.80	0.15	2.31	
		1	2.20	2.50	0.15	0.83	
		1	1.00	1.00	0.15	0.15	
		1	1.50	1.30	0.15	0.29	
		1	1.00	1.70	0.15	0.26	
		1	1.00	1.40	0.15	0.21	

Assistant Executive Engineer
Vijayanagara Sub Di...
B.B.M.P. Bangalore

Sl No.	Description	No.	L	B	D	Qty	Rate
		1	1.60	1.20	0.15	0.29	
		1	2.00	1.40	0.15	0.42	
		1	1.60	0.50	0.15	0.12	
		1	1.40	1.00	0.15	0.21	
		1	1.20	3.30	0.15	0.59	
		1	1.00	1.00	0.15	0.15	
		1	0.60	1.00	0.15	0.09	
		1	1.30	2.60	0.15	0.51	
		1	2.00	1.00	0.15	0.30	
		1	1.00	1.50	0.15	0.23	
		1	1.70	1.00	0.15	0.26	
		1	2.60	1.50	0.15	0.59	
		1	1.00	1.00	0.15	0.15	
		1	0.90	5.00	0.15	0.68	
		1	0.90	0.90	0.15	0.12	
		1	5.50	2.80	0.15	2.31	
		1	2.20	2.50	0.15	0.83	
		1	3.50	3.80	0.15	2.00	
		1	3.40	2.30	0.15	1.17	
		1	1.80	2.00	0.15	0.54	
		1	2.20	1.50	0.15	0.50	
		1	1.80	1.20	0.15	0.32	
		1	1.30	1.00	0.15	0.20	
		1	5.60	2.50	0.15	2.10	
		1	2.10	2.00	0.15	0.63	
		1	1.80	1.00	0.15	0.27	
		1	2.50	2.00	0.15	0.75	
		1	1.90	1.20	0.15	0.34	
		1	1.20	1.00	0.15	0.18	
	Chamundreshwari Layout 10th Cross Road	1	5.00	1.20	0.15	0.90	
		1	1.60	2.00	0.15	0.48	
		1	2.30	1.80	0.15	0.62	
		1	3.20	2.20	0.15	1.06	
		1	5.20	3.50	0.15	2.73	
		1	1.60	2.00	0.15	0.48	
		1	3.20	1.80	0.15	0.86	
		1	2.20	2.60	0.15	0.86	
		1	3.00	0.90	0.15	0.41	
		1	1.20	1.00	0.15	0.18	
		1	2.00	1.80	0.15	0.54	
		1	5.50	2.60	0.15	2.15	
		1	1.80	2.50	0.15	0.68	
		1	1.50	4.20	0.15	0.95	
		1	4.40	2.10	0.15	1.39	
		1	1.20	1.00	0.15	0.18	
		1	1.70	1.20	0.15	0.31	
		1	2.00	1.20	0.15	0.36	
		1	2.30	1.00	0.15	0.35	

Assistant Executive Engineer
Vijayaranyapura Sub Division
B.B.M.P. Bangalore - 97

Sl No.	Description	No.	L	B	D	Qty	Rate
		1	5.30	0.80	0.15	0.64	
		1	1.40	1.20	0.15	0.25	
		1	3.40	0.90	0.15	0.46	
		1	1.40	1.20	0.15	0.25	
		1	3.50	2.20	0.15	1.16	
		1	1.60	2.00	0.15	0.48	
		1	3.20	1.80	0.15	0.86	
		1	2.20	2.60	0.15	0.86	
		1	3.00	0.90	0.15	0.41	
		1	1.20	1.00	0.15	0.18	
		1	2.00	1.80	0.15	0.54	
		1	5.50	2.60	0.15	2.15	
		1	1.80	2.50	0.15	0.68	
		1	3.50	2.00	0.15	1.05	
		1	2.80	3.50	0.15	1.47	
	Chamundeshwari Layout Aswathkatte Road	1	1.80	3.50	0.15	0.95	
		1	1.60	1.20	0.15	0.29	
		1	1.80	2.10	0.15	0.57	
		1	1.60	1.80	0.15	0.43	
	Venkatagiriyappa Layout 1st Cross	1	3.50	1.90	0.15	1.00	
		1	2.50	1.40	0.15	0.53	
		1	3.50	1.50	0.15	0.79	
		1	3.50	1.80	0.15	0.95	
		1	1.80	3.20	0.15	0.86	
		1	2.30	1.20	0.15	0.41	
		1	2.30	1.80	0.15	0.62	
		1	1.60	2.20	0.15	0.53	
	Venkatagiriyappa Layout 2nd Cross	1	1.80	1.20	0.15	0.32	
		1	1.20	1.60	0.15	0.29	
		1	1.30	1.20	0.15	0.23	
		1	0.95	1.50	0.15	0.21	
		1	1.00	1.20	0.15	0.18	
		1	1.60	1.80	0.15	0.43	
		1	2.60	1.60	0.15	0.62	
		1	2.60	1.80	0.15	0.70	
	Venkatagiriyappa Layout 3rd Cross	1	3.20	3.90	0.15	1.87	

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P. Bangalore - 97

Sl No.	Description	No.	L	B	D	Qty	Rate
		1	1.90	2.50	0.15	0.71	
		1	1.80	3.10	0.15	0.84	
		1	3.50	1.20	0.15	0.63	
		1	1.60	1.50	0.15	0.36	
		1	0.60	1.80	0.15	0.16	
		1	1.30	0.80	0.15	0.16	
		1	1.50	1.20	0.15	0.27	
		1	1.90	0.95	0.15	0.27	
		1	1.00	1.50	0.15	0.23	
		1	1.00	2.30	0.15	0.35	
		1	0.70	4.50	0.15	0.47	
		1	0.70	1.40	0.15	0.15	
		1	1.30	2.10	0.15	0.41	
		1	0.80	1.60	0.15	0.19	
		1	1.80	1.20	0.15	0.32	
		1	1.20	1.00	0.15	0.18	
		1	1.00	1.00	0.15	0.15	
		1	0.80	0.80	0.15	0.10	
		1	1.50	0.80	0.15	0.18	
	Ramanna Garden 1st Cross	1	1.00	1.00	0.15	0.15	
		1	1.00	1.50	0.15	0.23	
		1	1.50	1.00	0.15	0.23	
		1	1.50	1.00	0.15	0.23	
		1	1.20	1.50	0.15	0.27	
		1	1.40	1.00	0.15	0.21	
		1	0.60	1.70	0.15	0.15	
		1	1.00	1.00	0.15	0.15	
		1	1.00	1.00	0.15	0.15	
		1	1.00	1.50	0.15	0.23	
		1	1.50	1.00	0.15	0.23	
		1	1.50	1.00	0.15	0.23	
		1	1.20	1.50	0.15	0.27	
		1	1.60	1.50	0.15	0.36	
		1	1.60	0.90	0.15	0.22	
		1	1.50	1.10	0.15	0.25	
	Ramanna Garden 2nd Cross	1	2.20	1.80	0.15	0.59	
		1	1.60	1.90	0.15	0.46	
		1	1.90	2.20	0.15	0.63	
		1	1.90	1.80	0.15	0.51	
	Vemanna Layout Cross Road	1	1.20	1.90	0.15	0.34	

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

Sl No.	Description	No.	L	B	D	Qty	Rate
		1	5.20	1.90	0.15	1.48	
		1	3.40	1.20	0.15	0.61	
		1	6.40	1.20	0.15	1.15	
		1	2.20	1.20	0.15	0.40	
		1	3.10	1.80	0.15	0.84	
		1	2.50	2.60	0.15	0.98	
		1	1.00	1.80	0.15	0.27	
		1	2.20	2.50	0.15	0.83	
		1	5.20	2.20	0.15	1.72	
		1	3.00	1.80	0.15	0.81	
		1	3.20	2.20	0.15	1.06	
		1	3.80	1.20	0.15	0.68	
		1	1.70	1.20	0.15	0.31	
		1	2.80	3.20	0.15	1.34	
		1	3.20	1.80	0.15	0.86	
		1	3.50	2.50	0.15	1.31	
	Vemanna Layout Main Road	1	2.80	1.80	0.15	0.76	
		1	5.50	1.60	0.15	1.32	
		1	3.20	1.80	0.15	0.86	
		1	5.50	2.30	0.15	1.90	
		1	3.20	2.00	0.15	0.96	
		1	2.80	1.20	0.15	0.50	
		1	5.50	3.80	0.15	3.14	
		1	3.20	1.80	0.15	0.86	
		1	5.50	1.60	0.15	1.32	
		1	3.20	1.80	0.15	0.86	
		1	6.20	1.90	0.15	1.77	
		1	2.30	1.90	0.15	0.66	
		1	3.50	2.50	0.15	1.31	
		1	6.50	2.20	0.15	2.15	
	3rd Cross Blue moon Garden	1	0.90	18.30	0.15	2.47	
		1	1.00	1.60	0.15	0.24	
		1	0.90	1.80	0.15	0.24	
		1	0.90	5.50	0.15	0.74	
		1	1.00	2.90	0.15	0.44	
		1	1.60	3.80	0.15	0.91	
	2nd Cross Blue moon Garden	1	2.30	1.80	0.15	0.62	

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Sl No.	Description	No.	L	B	D	Qty	Rate
		1	2.30	1.20	0.15	0.41	
		1	3.50	1.40	0.15	0.74	
		1	2.50	2.80	0.15	1.05	
		1	2.30	1.80	0.15	0.62	
		1	2.30	1.20	0.15	0.41	
		1	3.50	1.40	0.15	0.74	
		1	2.10	4.50	0.15	1.42	
		1	4.70	1.80	0.15	1.27	
		1	1.60	2.00	0.15	0.48	
	1st Cross Blue moon Garden	1	6.30	3.50	0.15	3.31	
		1	1.20	1.20	0.15	0.22	
		1	2.80	1.90	0.15	0.80	
		1	1.00	1.20	0.15	0.18	
		1	6.30	1.10	0.15	1.04	
		1	1.20	1.60	0.15	0.29	
		1	1.50	2.20	0.15	0.50	
	Chamundeshwari Layout 2nd Main Road	1	1.10	1.10	0.15	0.18	
		1	0.70	2.60	0.15	0.27	
		1	0.80	1.20	0.15	0.14	
		1	0.80	2.10	0.15	0.25	
		1	3.20	0.80	0.15	0.38	
		1	6.50	1.20	0.15	1.17	
		1	3.20	1.20	0.15	0.58	
		1	1.80	1.60	0.15	0.43	
		1	0.80	0.80	0.15	0.10	
		1	3.20	1.90	0.15	0.91	
		1	1.80	2.80	0.15	0.76	
		1	2.30	1.80	0.15	0.62	
		1	1.80	2.00	0.15	0.54	
		1	1.90	1.80	0.15	0.51	
	Chamundeshwari Layout 1st Cross Road	1	2.20	1.80	0.15	0.59	
		1	3.20	1.60	0.15	0.77	
		1	6.50	2.20	0.15	2.15	
		1	2.90	2.60	0.15	1.13	
		1	3.50	1.80	0.15	0.95	
		1	2.20	2.80	0.15	0.92	
		1	6.50	1.80	0.15	1.76	
		1	6.00	1.90	0.15	1.71	

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

Sl No.	Description	No.	L	B	D	Qty	Rate
		1	4.50	3.20	0.15	2.16	
	Chamundeshwari Layout 2nd Cross Road	1	3.20	3.00	0.15	1.44	
		1	1.50	2.00	0.15	0.45	
		1	2.00	2.00	0.15	0.60	
		1	1.80	2.00	0.15	0.54	
	Chamundeshwari Layout 3rd Cross Road	1	2.60	2.00	0.15	0.78	
		1	2.10	1.30	0.15	0.41	
		1	2.00	4.00	0.15	1.20	
		1	1.50	1.70	0.15	0.38	
		1	3.00	1.50	0.15	0.68	
		1	8.40	1.80	0.15	2.27	
		1	1.70	1.70	0.15	0.43	
		1	0.90	1.50	0.15	0.20	
		1	5.00	1.00	0.15	0.75	
		1	1.00	1.00	0.15	0.15	
		1	2.70	1.20	0.15	0.49	
	Chamundeshwari Layout 4th Cross Road	1	0.50	1.80	0.15	0.14	
		1	0.80	0.80	0.15	0.10	
		1	2.20	1.50	0.15	0.50	
		1	3.60	1.80	0.15	0.97	
		1	3.10	1.10	0.15	0.51	
		1	1.50	1.80	0.15	0.41	
		1	3.60	1.70	0.15	0.92	
		1	1.20	0.90	0.15	0.16	
		1	3.10	1.20	0.15	0.56	
		1	1.20	1.00	0.15	0.18	
		1	3.10	1.20	0.15	0.56	
		1	5.30	2.20	0.15	1.75	
		1	2.90	1.20	0.15	0.52	
		1	3.50	2.50	0.15	1.31	
		1	3.20	1.80	0.15	0.86	
		1	1.80	2.20	0.15	0.59	
	Ramachandrapura Tent Road	1	1.40	1.10	0.15	0.23	
		1	7.80	3.50	0.15	4.10	
		1	4.90	1.30	0.15	0.96	

Assistant Executive Engineer
Kengeri Sub Divn.
B.B.M.P, Bangalore - 97

Sl No.	Description	No.	L	B	D	Qty	Rate
		1	1.20	1.20	0.15	0.22	
		1	1.40	1.30	0.15	0.27	
		1	1.00	2.70	0.15	0.41	
		1	5.00	2.00	0.15	1.50	
		1	3.20	4.20	0.15	2.02	
		1	2.20	1.80	0.15	0.59	
	Ramachandrapura Main Road	1	1.80	2.20	0.15	0.59	
		1	2.50	3.00	0.15	1.13	
		1	3.00	1.50	0.15	0.68	
		1	1.30	2.00	0.15	0.39	
		1	2.30	1.10	0.15	0.38	
		1	2.00	0.80	0.15	0.24	
		1	2.00	1.40	0.15	0.42	
		1	0.90	1.50	0.15	0.20	
		1	1.50	10.00	0.15	2.25	
		1	1.90	2.20	0.15	0.63	
		1	2.30	2.00	0.15	0.69	
		1	1.90	2.30	0.15	0.66	
	4th Block Doddabommasandra	1	3.00	2.70	0.15	1.22	
		1	1.60	1.30	0.15	0.31	
		1	1.30	1.30	0.15	0.25	
		1	2.50	2.00	0.15	0.75	
		1	1.50	2.30	0.15	0.52	
		1	1.20	1.50	0.15	0.27	
		1	1.60	2.10	0.15	0.50	
		1	1.90	2.10	0.15	0.60	
		1	3.20	1.80	0.15	0.86	
	Munikalappa Layout	1	2.00	6.00	0.15	1.80	
		1	1.70	6.00	0.15	1.53	
		1	1.80	2.20	0.15	0.59	
		1	3.60	1.20	0.15	0.65	
		1	2.20	1.60	0.15	0.53	
		1	6.20	1.50	0.15	1.40	
	Chamundeshwari Layout Cross Road	1	1.40	2.50	0.15	0.53	
		1	1.50	2.10	0.15	0.47	

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P. Bangalore - 97

Sl No.	Description	No.	L	B	D	Qty	Rate
		1	2.20	1.80	0.15	0.59	
		1	1.80	1.20	0.15	0.32	
		1	6.50	2.20	0.15	2.15	
		1	3.40	2.60	0.15	1.33	
		1	1.80	2.20	0.15	0.59	
		1	1.60	1.10	0.15	0.26	
		1	1.80	1.90	0.15	0.51	
		1	5.50	1.80	0.15	1.49	
		1	3.80	2.60	0.15	1.48	
		1	3.20	3.10	0.15	1.49	
						214.52	
						214.22	Cum

Assistant Engineer
Ward No. 10

Assistant Executive Engineer
Vidyaranyapura Sub Division

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97